

## AWE Proposal for TP1 for the Implementation of the Nuclear Warhead Capability Sustainment Programme

**VOLUME 1** 

**ANNEX E** 

**NWCSP Level 2/3 Technical Schedule** 

### © Crown Copyright (2007)

"This document is of United Kingdom origin and contains proprietary information which is the property of the Secretary of State for Defence. It is furnished in confidence and may not be copied, used or disclosed in whole or in part without prior written consent of the Director Commercial 2, Defence Procurement Agency, Ash 2b, MailPoint 88, Ministry of Defence, Abbey Wood, Bristol, BS34 8JH, England".

### THIS DOCUMENT IS THE PROPERTY OF HER BRITANNIC MAJESTY'S GOVERNMENT,

and is issued for the information of such persons only as need to know its content in the course of their official duties. Any person finding this document should hand it to a British Forces unit or to a police station for its safe return to the MINISTRY OF DEFENCE, (DSy(Pol)), MAIN BUILDING, WHITEHALL, LONDON, SW1A 2HB, with particulars of how and where found.

THE UNAUTHORISED RETENTION OR DESTRUCTION OF THIS DOCUMENT IS AN OFFENCE UNDER THE OFFICIAL SECRETS ACTS OF 1911.1989 (When released to persons outside Government service, this document is issued on a personal basis and the recipient to whom it is entrusted in confidence, within the provisions of the Official Secrets Acts of 1911.1989, is personally responsible for its safe custody, and for seeing that its contents are disclosed only to authorised persons).

Document Title: NWCSP Level 2/3 Technical Schedule

**Document Ref:** AWE/PLAN/RASe/200447

Version: 10

### **DOCUMENT APPROVAL**

Prepared By	Approved for Issue By
	R Fletcher
Technical Programme Co-ordinator	Head of Corporate Business Planning
Date:	Date:

Issue Summary

Document History

**Distribution List** 

References

Introduction

**Trident WBS** 

WBS

**Critical Activities** 

17

19

21

2331

35

### Contents 2 3 10 11 12 12

**NWCSP Level 2/3 Technical Schedule** 

**National Nuclear Security WBS** 

Report of High Level Activities from Level 2/3 Technical Schedule

**NWCSP High Level Plan** 

### **Issue Summary**

This schedule continues to build on the data presented initially in the NWCSP January 14<sup>th</sup> Baseline Document [1]. It is compiled in accordance with the System Requirements Document [2] and in accordance with the new WBS [3]. Activities that previously appeared on the schedule have wither been assigned to the appropriate places on the new WBS or have been deleted or reworded to reflect the current situation.

Version	Date	Reason for Issue			
No	Date	Reason for issue			
01	_				
(Draft Level	11 <sup>th</sup> June 04	Issued for comment and NWCS Presentation 11 <sup>th</sup> June 04			
2 only)					
02					
(Draft Level	9 <sup>th</sup> July 04	Issued for information and review following TPG meeting on 5 <sup>th</sup> July 04			
2 only)					
03					
(Draft Level	29 <sup>th</sup> Sept 04				
2 only)		Issued for information and review following TPG meeting on 24 <sup>th</sup> Aug 04			
04					
(Draft Level	17 <sup>th</sup> Dec 04	Issued for information following the January 2005 deliverability review the corresponding TPG			
2 only)	_	meeting.			
05	31 <sup>st</sup> March				
(Level 3 Yrs 6 to 8	05	Issued for information following the 4 <sup>th</sup> March TPG meeting and the development of draft Level 3			
only)	03	supporting key outputs from the Programme Element Managers			
	_				
06	27 <sup>th</sup> July				
	2005	Issued for information and to support the ongoing planning.			
_					
	28 <sup>th</sup> March	Issued for information and to support the ongoing planning. Presented at the AWE 28 <sup>th</sup> March			
07	2006	Baseline Review			
<u> </u>					
	6th April	Plan reference is now AWE/PLAN/RASe/200447 Version 7.1 after incorporating the changes in			
07.1	2006	stated below			
08	7 <sup>th</sup> June	1) In order for the schedule to more accurately reflect the dates of deployment in Procurement Plan			
	2006	24 [[4] the Level 1 have been amended. This realignment does not change the planned			
		or the quantities in the manufacturing plan.			
		2) Level 3 Amendments to the schedule made during the May 2006 baseline review following			
		identification of new interfaces and schedule logic.			
		TS1(M16) -070.10			
		TS1(F008) -070 New interface identified to new activity TS1(M16)-70.80			
		TS1(F038.1) -070 New interface identified to new activity TS1(M35M) -070.05			
		TS1(F052.1) -060 New interface identified to new activity TS1(M35) -060.65			
		TS3(F052.1) -070 New interface identified to new activity TS3(M35) -070.10			
		TP3(F096) -070 New interface identified to new activity TP3(M11) -070.60			
		TS3(F038.1) -070 New interface identified to new activity TS3(M15/M35) -070.70			

Version	Date	Reason for Issue	
No			
		SA1(F008) -050	New interface identified to new activity SA1(M46A) -050.13
		SA1(F096) -050	New interface identified to new activity SA1(M46) -050.85
		SB1(F008) -050	Interface removed
		TP3(F092.2) -080	Interface removed
		SP(F092.2) -050	Interface removed
		SA1(M31) -040.06	Activity removed as it is amalgamated into SA1(M31) -040.06
		SA1(F048) -040	Interface ref. changed to SA1(F048)-050 & linked to new task
			SA1(M46)-50.11
		SA1(F079) -050	Interface reference changed to
		SA1(F108) -040	New interface identified to new activity SA1(M46) -040.70
		SA1(F073) -050	New interface identified to new activity SA1(M46) -050.12
		SA1(F079.2) -050	New interface identified to new activities SA1(M46) -050.16 &
			SA1(M46) -050.18
		SA1(M33)-050.04	Renumbered SA1(M31) -050.04 & renamed
		SA1(M46)-050.75	Activity re-named
		SA1(M46)-050.70	Activity re-named
		SA2(M46D)-30.20	Activity re-named
		SA2(M46D)-30.30	Activity removed
		SA2(M46D2C)-30.30	Renumbered SA2(M46D) -040.05
		SA2(M46D2C)-30.50	Renumbered SA2(M46D) -040.50
		SA2(F030) -050	New interface identified to new activity SA1(M46A) -050.13
		SA2(M46D) -050.30	Activity re-named
	_	SA2(M46D) -050.31	New activity
- 1		SA2(M46D) -050.50	Activity re-named
		SA2(M46D) -050.52	New activity
		SA2(M46D) -050.54	New activity
		SA2(M46D) -050.56	New activity
		SA3(F103 (D2.1)-040	New interface identified to new activity SA3(KE)-025
		SP(F001a) -090	New interface identified to new activity SP(M49) -090.05
		3) Amendments to th	e schedule made during the May 2006 baseline review following identification
			lio completion dates and corresponding impact on the downstream technical
		activities.	· · · ·
			Facility completion date moved from impacting activities
			outside the timescale of this schedule and therefore removed as an interface
			Facility completion date moved from causing a ~
			shorting of the downstream technical programme represented by activities
			SP(M49) -070.40 & TP3(M11) -090.60

No		
		Facility completion date moved from
		of the downstream technical programme represented by activities
		TS1(M16) -070.10 SA1(M46A) -050.10 & TS3(M15) -080.50
		Facility completion date moved from
		of the downstream technical programme represented by activities
		TS1(M15) -060.50, TS3(F010) -070, SA1(M31) -050.04
		Facility Phase 2 completion date moved from
		support different activities TS1(M35M) -090.05 & TS3(M15/M35) -080.70 that
		support outputs later in the technical programme.
		Facility Phase 2 completion date moved fromin order
		support different activities TS1(M35)-080.65, TS3(M35)-080.10 &
		TP1(M11METP)-070.20 that support outputs later in the technical programm
		The scope of this project has changed to incorporate the
		output from project
		Facility completion date moved from
		of the downstream technical programme represented by activities
		TS1(M15) -060.70, TS3(M15/M35) -050.70, TP2(M11HEM)-050.30 &
		SA1(M46) -040.50
		Facility completion date moved from
		sufficient capability linked to activities TS1(M37) -090.35
		TP2(M37) -070.60 & TP2(M37) -070.60
l l		Facility completion date moved from
		of the downstream technical programme represented by activities
		TS1(M11)-080.75 & SA1(M46)-050.45
		Facility completion date moved from to comply with new
		Minor Alterations requirements & Additions to the delivery process linked to
		activities TP5(M11RBAC) -050.10 & TP6(M11RBAR) -050.10
		Facility Phase 2 completion date moved from
		support different activities SA1(F079.2) –050 & SA1(M46) -050.16 that support
		outputs later in the technical programme.
		Facility completion date moved from
		different activities TP6(M11RBAR) -090.10 & SA1(M46) -050.16 that support
		outputs later in the technical programme.
		Facility completion date moved from extending the period
		for the mitigation work undertaken by this project is required
		Facility completion date moved from
		of the downstream technical programme represented by activities
		TP3(M11) -050.10, TP3(M11) -050.20, TP4(M11) -050.05 & SA1(M46) -030.60
		The scope of this project has changed scope transferring the output into project

Version	Date	Reason for Issue	
No			
			Facility completion date moved from
			of the downstream technical programme represented by activities
			TS1(M15/M35) -090.45, SB2(M47) -050.45 & SP(M49) -060.57
9	15 <sup>th</sup> August	Up-issued in accord	ance with the requirements of the August 2006 Affordability Review. Updates
	2006	include:	
		1)	Distribution list amended:
			– Removed
			– Removed
			<ul> <li>Removed (no longer on SA email server)</li> </ul>
			- Added (vice
			- Added
			Level 2 Schedule Structure diagram on page 13 re-scaled to A3.
9.1	16 <sup>th</sup> August	Work in progress.	
	2006		
9.2	17 <sup>th</sup> August	1) Amendments to t	he schedule made during the August 2006 baseline review following identificat
	2006	of revised facility po	rtfolio completion dates and corresponding impact on the downstream technical
			Delivery date changed from
			Delivery of the on site delayed to Off site
			facility will be available in
			The deilvery of this facility has moved from
			The refurb of this facility has been brought forward from
			The delivery of this facility has slipped by 3 months from
			This facility has been subsumed by
	ı		These projects have been subsumed by
			Requirements).
			This facility has been brought forward from
			The sub-projects of have been subsumed into one project.
			will be delivered in
			The Rekit Project has been divided into a rekit and a new
			build phase. The rekit phase is expected to finish in
			build phase in
			The refurb of this facility has been brought forward from

Version	Date	Reason for Issue
No		
		This facility has moved from
		This facility has moved from
		This facility has moved from
		This facility has been subsumed by
		The Facility has moved forward from
		Hydrus is expected by
		This facility has moved back from
		This facility has moved from
		This project has been subsumed by facility 115
		This facility has moved from
	1	This is a continuous delivery to
		This facility has moved forward from
		has moved forward from
		has moved forward from
		has moved from
		2) Text changes as requested by
		3) date changes as requested by
		4) Planning Assumptions updated in line with MDAL
9.3	21 <sup>st</sup>	Work in progress
	September	
	2006	
		1) The Technical Schedule has now successfully been imported into the
		Project Planning application and the baseline has been established based upon the
		dates agreed with the MoD in the August Affordability Review (Version 9.2). The
		model will be used in a number of different ways which previously have been
		monitored using separate Microsoft Project plans. Progress and programme slippag
		will be monitored and updated on a monthly basis for internal reporting.

Version	Date	Reason for I	ssue		
No					
		2)	The following activities are now predicted as running late.		
		TS2B-015	has a predicted end date of 28 <sup>th</sup>		
			February 2008 resulting in the slippage of the incentivised milestone TS2B-(KE)-0		
			and TS2B(M16)-015		
			influences the following events:		
			finish milestone TS2b-M16)-015.55		
ĺ			TS2B-(M16) -020.30 - Preparation for (expected 30 Sept 08)		
			TS2B-(KE)-020b -		
			TS2B-(M16) -020.15 -		
			TS2B-(M16) -020.25 - Prepare Specification / Drawings		
			TS2B-(M16) -025.10 -		
			Review Reports		
			TS2B-(KE)-025 - Review		
		3)	The following facilities are now deemed to be critical to the programme delivery ar		
			have been added to the critical activities.		
			Facility 10 ORION High Powered Laser		
			Facility 11 High Powered Computer		
			New build		
			Upgrade of Phase 2		
			Facility		
- 1			Facility		
			(and support buildings) Rekit		
			Rekitted		
			Hydrus (Full capability)		
			processing/pressing and machining facility  Rekitted production		
1			Facility Sustainment		
			Facility		
			facility (refurbishment)		
			Refurbishment of		


Version	Date	Reason for Issue		
No				
		4)	Activities contained within the following WBS elements have been removed due to	
			predicted programmatic delay These activities will not now be done	
			and CCR is being prepared.	
			Approval	
			TS.2.a-010-(M15) -010.05	
			TS.2.a-010-(M15) -010.10	
			TS.2.a-010-(M15) -010.15	
			TS.2.a-010-(M15) -010.20	
			TS.2.a-010-(M15) -010.25	
			TS.2.a-010-(M15) -(KE)-010	
			Safety & Approval Submissions	
			TS.2.a-020-(M15) -020.10	
			TS.2.a-020-(M15) -020.10	
			TS.2.a-020-(KE)-20a	
		5)	Level of effort hammock added under	
			Facility Operations	
		6)	DSM Management Plan realigned according to Programme	
			Manager requirements. programme activities deleted.	
		7)	Corporate Change Note 007 approved. Delivery date for	
			moved forward to	
		8)	L1 plan updated to reflect true	
			Timeline adjusted to reflect only 1 delivery date (2 showing prior to change). Level 1 plan aligned with the new WBS.	
			delivery date (2 showing phor to change). Level 1 plan diighed with the new 1156.	
		9)	Reworded "Issue Summary" (see page 4) item 1 to reflect base documentation is	
			superseded.	
		10)	This issue is based on MDAL [5], WBS Protocols [3 and IFPT Report [6]; the change	
			are captured in the report [7]	
9.6	18/04/07	1)	Formatting changes prior to review submission	
10	30/04/07		Reworded 'Issue Summary' (see page 4) in entirety. Update the references (s	
10	30/04/07		Reworded 'Issue Summary' (see page 4) in entirety. Update the ref page 12). Distribution list as per TP1 Requirements.	

### References

- [1] NWCSP January 14<sup>th</sup> Baseline Document: Ref: AWE/PLAN/RAF/2005/10001
- [2] SRD<sup>[1]</sup> version 2.1, October 06: Ref NWIPT/04/35/01
- [3] WBS Protocols Document, issue 5.0 21st November 2006: ref AWE/PLAN/JBM/2006/072
- [4] Procurement Plan Vol 24 Trident Warhead Production Requirements Plan 14/6/05 Issue 2: Ref DPA/NW/PGL/101/23/378
- [5] Master Data Assumptions List Issue 1.0, 24th April 2007: ref AWE/PLAN/SWB/2007/011
- [6] Integrated Facility Plan: Interim Consultation Report on Facility Development Dec 05 : Ref DMP/IFPT/REP/053/Rev 2
- [7] Report of Changes to NWCSP Level 2/3 Technical Schedule Changes (from Issue 9.2): ref AWE/PLAN/SW/2007/027

### **DISTRIBUTION**

Copy No:		
999	File	
001	Martin Jenkins	NW Team Leader
002, 003, 012 & 013		AD Acquisition
004		Financial Controller
005		AD Commercial
006		AD Mk4a Project Management Development
007		AD Research and Capability
800		AD Implementation and Operations
009		AD Site Operations
010		AD Requirements & Performance Evaluation Manager
011		AD Product Assurance
016	Don Cook	Managing Director AWE
014	Jason Smith	Director Business Management & Finance
015	Rob Fletcher	Head of Corporate Business Planning




### 1. Introduction

The Level 2/3 Technical schedule is a model of AWE's business from the present day until the end of Contract Year 25 (31<sup>st</sup> March 2025) and is now produced using the

AWE have recently implemented (and rolled out) a new company wide Work Breakdown Structure. Reference [7] contains the new WBS to level 4. Further breakdown can be seen at page ....

### 2. Layout

The plan has retained the traditional WBS and Schedule Reference (as seen in previous editions of the plan) and has been grouped by the new WBS with the use of a hierarchical activity coding scheme. This submission will retain the previous WBS and Schedule reference for ease of cross reference and will also contain an activity. This plan has been constructed using a stand alone version of and the activity id contained within this plan is not linked to the UNITE activity id.



Activities on the schedule have been filtered to show activities occurring within a window of minus 6 months from the current plan data date and plus 25 years from the current data date<sup>1</sup>.

### 3. Level 1 Plan

The level 1 (high level) plan is produced using MS PowerPoint using data drawn from the database. An activity code 'High Level Plan' has been added to the database to identify activities which appear on the PowerPoint slide. A report has been produced to filter the activities highlighted with the 'High Level Plan' activity code and has been included with this submission to maintain the audit trail between the data base and the PowerPoint slide.

### 4. Critical Activities

For the purposes of this document, the term 'Critical Activities' are ones which are determined as being:

scheduled activities (and interdependencies) which have been deemed by key programme stake holders as being potential risks to AWE business and operational delivery and <u>not</u> activities which have zero float on the programme.

A user defined field has been established in the database to identify (and filter) critical activities.


### 5. Refurbishment Programme

A summary bar in the Programme denotes activities outside AWE activities.


<sup>&</sup>lt;sup>1</sup> The data date with referred to within show progress) to this date.

Page left intentionally blank












Nuclear National Security WBS -	
Nuclear National Security WBS -	
Page 19 of 54 Pages	

Page left intentionally blank



# 

New WBS - (Based on Issue 5)

WBS Path Schedule Reference

**Trident Output** 


Trident

Activity Activity Name ID

New WBS - (Based on Issue 5) Finish

Trident Assembly **Production** 

Page 23 of 54



New WBS - (Based on Issue 5)

WBS Path Schedule Reference

Activity Activity Name ID

New WBS - (Based on Issue 5) Finish

Page 25 of 54 Major Investment

New WBS - (Based on Issue 5)

WBS Path Schedule Reference

Activity Activity Name ID

New WBS - (Based on Issue 5) Finish


Page 26 of 54

New WBS - (Based on Issue 5)

WBS Path Schedule Reference

Activity Activity Name ID

New WBS - (Based on Issue 5) Finish




Page 27 of 54

New WBS - (Based on Issue 5)

WBS Path Schedule Reference

Activity Activity Name ID

New WBS - (Based on Issue 5) Finish




Page 28 of 54

New WBS - (Based on Issue 5)

WBS Path Schedule Activity Activity Name Reference ID

Finish New WBS - (Based on Issue 5)



Page 29 of 54

Page left intentionally blank

