

AWE Proposal for TP1 for the Implementation of the Nuclear Warhead Capability Sustainment Programme

VOLUME 1

ANNEX G

Summary of changes from August 2006 to April 2007

CONFIDENTIAL

© Crown Copyright (2007)

"This document is of United Kingdom origin and contains proprietary information which is the property of the Secretary of State for Defence. It is furnished in confidence and may not be copied, used or disclosed in whole or in part, without prior written consent of the Director Commercial 2, Defence Procurement Agency, Ash 2b, MailPoint 88, Ministry of Defence, Abbey Wood, Bristol, BS34 8LH, England."

THIS DOCUMENT IS THE PROPERTY OF HER BRITANNIC MAJESTY'S GOVERNMENT, and is issued for the information of such persons only as need to know its content in the course of their official duties. Any person finding this document should hand it to a British Forces unit or to a police station for its safe return to the MINISTRY OF DEFENCE, (DSy (Pol)), MAIN BUILDING, WHITEHALL, LONDON, SW1A 2HB, with particulars of how and where found.

THE UNAUTHORISED RETENTION OR DESTRUCTION OF THIS DOCUMENT IS AN OFFENCE UNDER THE OFFICIAL SECRETS ACTS OF 1911-1989 (When released to persons outside Government service, this document is issued on a personal basis and the recipient to whom it is entrusted in confidence, within the provisions of the Official Secrets Acts of 1911-1989, is personally responsible for its safe custody, and for seeing that its contents are disclosed only to authorised persons).

AMENDMENT RECORD

Amendment Number	Date Issued	Date Inserted	Amended by (signature)	Pages Affected
Issue 1.0	30/04/07			
	-			

Originated by :	Date:		
	Facilities Programme Co-ordinator		
Approved by:	Date:		
	Robert Fletcher Head of Corporate Business Planning		

DISTRIBUTION

Name:	Org. Area:	Building/Site:
Martin Jenkins	NW IPT	Abbeywood
	NW IPT	Abbeywood
Nick Bennett	DG Strat Tech	Main Building
	DG Strat Tech	Main Building
Jason Smith	AWE	Aldermaston
Rob Fletcher	AWE	Aldermaston
(for Don Cook)	AWE	Aldermaston
	AWE	Aldermaston

30 th April 2007	CONFIDENTIAL	AWE/Plan/RJP/2007/0	36
Index			
Introduction		1	
Facilities summary listing	g	4	
Facilities Gantt chart		5	

Introduction

This section summarises those key changes to the programme that have occurred since the agreement of the programme baseline in August 2006. This section is supported by a number of detailed documents identifying;

- · The facilities' FEL dates and costs
- · A Gantt chart identifying the major facilities' timelines

Approved Programme Changes

Changes to the programme baseline have been managed using AWE's corporate programme baseline change control process. Change request submissions are scrutinised by the Integrated Programme Managers Meeting, chaired by the Head of Corporate Business Planning, prior to submission for approval at the Project Review Board or monthly Executive Programme & Project Review Meeting. MoD have been informed of the scope, cost and schedule impacts of the changes through the weekly Joint Working Group meeting. Copies the change requests for all successful changes are sent regularly to the NW IPT.

Since the August 29th Baseline Review with NW IPT, the change control process has successfully reviewed over 75 change proposals. This has allowed the changes to be considered against the totality of the programme, the impacts to be understood and the baseline to be controlled. Change Control is vital to maintaining an integrated business plan and the process will continue to be developed with lessons learnt influencing the process.

The changes approved to date can be broadly grouped into a number of categories:

- Corporate Change Control directly supports the sanctioning process by providing a programmatic impact assessment for changes proposed by projects. A number of projects have gone through change control as they have matured and passed through the FEL gate process. Examples include which was accelerated to meet programmatic requirements and Gemini which merged phases 1 and 2 of the project to provide increased value for money.
- As the AWE business system was being developed a number of cost-neutral alterations to the WBS have come to light. These have been through change control to ensure configuration control of the WBS.
- A number of changes have been approved to reduce risk within the programme. Examples include funding the transfer of the to ensure continuity of supply; the implementation of lessons learnt from for the subsequent hydrodynamic trials and the acceleration of the Conventional Manufacturing Realisation project to reduce risk to the programme with an overall cost decrease.
- Alterations in delivery strategy or scope have necessitated some change control
 proposals. It is inevitable as the programme progresses that alterations to the
 plan will be required. The Corporate Change Control process allows these to be
 assessed, controlled and prioritised. Changes included the acceleration of the
 disposal of contaminated oils, moving a level 2 key event, deferment of the

AWE(B) restaurant to make headroom for other changes and an increase in the number of accounts for Clean Sweep.

- The 29 August Baseline was developed to very challenging timescales. A small number of errors in the documentation have been identified and corrected through change control.
- Changes have been initiated to accommodate evolving Customer requirements
 to support contract change control. Examples include on-going improvement to
 the System Requirements Document, provision of MoD Police accommodation in
 the nuclear storage and production areas (NSPA), provision of a perimeter fence
 at Blacknest and inclusion of Building Research Establishment Environmental
 Assessment Methodology (BREEAM) requirements for facilities.

The majority of the changes have been incorporated into the TP1 programme and are included in the financial and 3PE data. A small number of changes that have been approved as the TP1 data was being analysed have not been incorporated into TP1 and will be discussed with MoD separately as part of normal on-going business.

To highlight the implications of the approved changes, a detailed listing of facilities' FEL dates and costs for both the 29 August baseline submission and TP1, and a Gantt chart showing facilities timelines are included. Changes between the two submissions have been highlighted.

Forjet Bescholion			Augus Baseline		[ffl submission	Fried Fragitt \ wit (fb)
-:							
	_ •						
		: 	: 				
	- •						
					= =		
		3 3		==	==		=====
	_ •						
	= :	= =		===	= =		
		= =	= = =		= =		
		= =		= =			
					= =		
		7 7	= = =	= =	= =	= = =	
				= =			
			= = =	= =	= =	= = =	
		= =		==	===		
		===	= = =	===			
		==		= =	===	= = =	
		= =		==	= =	===	
	= :	= =	= = =		= =		
		= =			= =	= = =	
					==		= = = :
		= =		==	= =	= = =	
	_ •					= = =	
		33		==	==	3 3 3	
	_ •						
	= 3		: = =	= =	==		
	-						:
				= =			
			: = =	. = =	==	===	
·	-						
					3 -	:==	
		==			==	:==	
		= =					
		= =				3 = =	
	- (
		==	= = =	==		===	:
		= =					
		= =		==			
					==		
		= =		= =	= =	= = =	
		==					=====
		= =					
		= =					
		= =			= =		

	2007 2008 2009 2010 2011 2012 2013 2014 2015 2017 2018 2019 2020 2020 2020 2021 2023 2024 20 20 20 20 20 20 20 20 20 20 20 20 20
The second of th	5
NAJOR INVESTMENTS INTRASTRUCTORE New Medical Facility	
Fire Certification	Charles Charles from Charles from high Control of CV Batherine
	Control desiration of the control of
	Learning and the control of the cont
Modular Accommodation - Units 1.2.3.4 & 5	
- Burghfield Site Infrastructure	
PPL Remediation - implementation	
Site Facilities	
- AWE Utilities	
	を表すというできません。 のでは、これでは、これでは、これでは、これでは、これでは、これでは、これでは、これ
- Emergency Evacuation Building	
Sports & Social Club (Ex Rec. Soc)	
New Apprentice School	Technique de la contraction de
READINESS	
MAJOR INVESTMENT	
] (Cherge for from August C. Baselma
- ORION	
Laboratory	
	THE PROPERTY OF THE PROPERTY O
	CONFIDENTIAL
Fnase 4 Muliple Phases	TASK filters: SingleLine - G1.5, SingleLine - Ph1, SingleLine - Ph2, SingleLine - Ph2, SingleLine - Ph3, SingleLine - Ph4.

DMP//FPT/REP/053 KeV 1

FACILITIES PROGRAMME - GANTT

CONFIDENTIAL

Annex G
DMP/IFPT/REP/053 Rev 1

FACILITIES PROGRAMME - GANTT

2807 2008 2011 2012 2013 2014 <th< th=""><th></th><th>Change from August 07 Baseline</th><th>Change from August 07 Baseline</th><th>Page 6 August 06 Baseline TASK filers: SingleLine - C1.5, SingleLine - Ph1, SingleLine - Ph2, SingleLine - Ph3, SingleLine - Ph4,</th></th<>		Change from August 07 Baseline	Change from August 07 Baseline	Page 6 August 06 Baseline TASK filers: SingleLine - C1.5, SingleLine - Ph1, SingleLine - Ph2, SingleLine - Ph3, SingleLine - Ph4,
Future Computing Facilities Facility 1 Facility 3 Facility 3 Facility 3 Facility 3 Facility 3	Advanced Engineering Facility READINESS UNDERPINNING DRAS Capital Re-kit TRIDENT MAJOR INVESTMENTS	Conventional Metallurgy Re-Kit Upgrade of Replacement Replacement Assembly Facility (Remedial Project) Re-Kit for Production Sustainability of	The Facility New Build Facility New Build Facility New Build Facility Facility	Phase 1 (Second Prince Phase 5 Phase 2 Phase 2 Phase 2 Phase 2 Phase 2 Phase 3 Phase

TASK filters: SingleLine - G1.5, SingleLine - Ph1, SingleLina - Ph2, SingleLine - Ph3, SingleLine - Ph4,
 2007
 2008
 2010
 2011
 2012
 2013
 2014
 2015
 2017
 2017
 2019
 2019
 2019
 2021
 2023
 2023
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 2024
 203
 202
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023
 2023 Page 7 DMP/IFPT/REP/058 Change Porch Rout CT Baselina Commencer of the Commen FACILITIES PROGRAMME - GANTT CONFIDENTIAL FORT TANK EXERCISE Phase 2 CTTD Phase 5 Gate 1.5